

Republic of the Philippines
Province of Nueva Ecija
Municipality of Gabaldon

MUNICIPAL ENGINEERING OFFICE

Commission on Audit
Regional Office / Cluster
Consolidated Quarterly Report on Government Project / Program
For the First Quarter, as of April 2021

Project Name	Location	ABC	Charging Fund	Contract Amount	Contractor/Payee	Target Completion Days	Date of Start	Date of Completion	Status	Status (%)	Remarks
Installation of RC Pipe	Apitong St., Brgy. South Poblacion		20% Development Fund	69,456.59	E.A. Padilla Builders	-	May 15, 2019	-	On-going	30%	Implemented
Construction of Shed (Balag) Between Dry Goods Section & Wet Section	Gabaldon Public Market		Continuing	49,615.80		-	October 11, 2019	-		70%	
Construction of Evacuation Center	Brgy. North Poblacion	4,500,000.00	MDRRMO Fund 2019	4,487,289.04	E.A. Padilla Builders	120 days	March 13, 2021	-	On-going	-	Unimplemented
Construction of Infirmary Building	Brgy. South Poblacion	1,800,000.00	20% Development Fund 2020	1,795,068.28	E.A. Padilla Builders	180 days	October 12, 2020	March 10, 2021	Completed	100%	Implemented
New Construction of Level II Potable Water System	Brgy. Cuyapa	8,980,000.00	DILG AM-2020	8,970,438.25	E.A. Padilla Builders	210 days	October 20, 2020	-	On-going	30%	Implemented
Construction of Waterways	Brgy. Macasandal	1,500,000.00	5% LDRRM Fund	1,492,508.23	E.A. Padilla Builders	90 days	December 11, 2020	February 24, 2021	Completed	100%	Implemented
Embankment of Water Flood Control (Gabion Dike)	Brgy. Bugnan	300,000.00		294,656.25		30 days	February 13, 2021	February 23, 2021	Completed	100%	Unimplemented
Embankment of Water Flood Control (Gabion Dike)	Santor River	315,844.66		310,773.75		30 days	February 4, 2021	February 12, 2021	Completed	100%	Unimplemented
Construction of Concrete Barriers	Asan Creek, Brgy. North Poblacion	200,000.00		193,529.44		30 days	-	-	Bidder	-	Unimplemented
Installation of Solar Lighting System	Along the National Road, Gabaldon, N.E.	3,500,000.00	20% Development Fund 2021	3,497,400.00	Ilo-ilo Paramount Industrial & Electrical Co., Inc.	30 days	February 24, 2021	March 10, 2021	Completed	100%	Implemented
Construction of Drainage Canal	Pook Calumpit, Brgy. North Poblacion	300,000.00	20% Development Fund 2021	298,358.03	E.A. Padilla Builders	90 days	-	-	Bidder	-	Not Yet Started
Construction of Drainage Canal	Purok 1, Brgy. Pantoc	300,000.00		297,442.54			-	-	Bidder	-	Not Yet Started
Construction of Drainage Canal	Purok Gumamela, Sampaguaita & Orchids Brgy. South Poblacion	900,000.00		896,619.50			March 10, 2021	-	On-going	80%	Implemented
Embankment of Additional Water Flood Control (Gabion Dike)	Danglan Creek, Brgy. South Poblacion	1,220,862.23	MDRRMO Fund 2021	1,217,421.50	E.A. Padilla Builders	210 days	February 26, 2021	March 18, 2021	Completed	100%	Implemented
Embankment of Additional Water Flood Control (Gabion Dike)	Bitunin Creek, Brgy. Calabasa	100,000.00		98,962.16			March 22, 2021	March 25, 2021	Completed	100%	Implemented
Embankment of Water Flood Control (Gabion Dike)	Segum Creek, Brgy. Segum	200,000.00		197,000.95			March 25, 2021	March 29, 2021	Completed	100%	Implemented
Construction of Multi-Purpose Building	Brgy. Bagong Sikat		20% Development Fund 2021				March 12, 2021	-	Completed		Implemented


Prepared by:


JOE D. FABRO
Construction & Maintenance Foreman

Approved:


Engr. MANUEL M. CABUNGCAL JR.
Municipal Engineer

Note:


Atty. JOBBY P. EMATA
Municipal Mayor